



#### NECESSARY EQUIPMENT

1. GENIE TELEHANDLER FORKLIFT
2. SCISSORJACK LIFT PLATFORM
3. NOISE RESTRICTION-COMPLIANT

#### SITE PREPARATION

1. REVIEW SAFETY PROCEDURES
2. CHECK GRADE OF SITE
3. SURVEY AND LOCATE FOUNDATION
4. ESTABLISH LAYDOWN AREA, TO ASSEMBLY HQ







PROCESS STEPS:  
8. INSTALL PV SYSTEM  
9. CONNECT TO BATTERY BANK



#### NECESSARY EQUIPMENT

1. GENIE TELEHANDLER FORKLIFT WITH BOOM
2. SCISSORJACK LIFT PLATFORM FOR ROOF WORK
3. NOISE RESTRICTION-COMPLIANT GENERATOR

#### SITE PREPARATION

1. REVIEW SAFETY PROCEDURES WITH TEAM
2. ESTABLISH LAYDOWN AREA, TOOL STORAGE, AND DISASSEMBLY HQ

#### HOUSE DISASSEMBLY PROCESS STEPS:

1. DRAIN/PUMP ALL REMAINING WATER FROM PIPES AND AUXILIARY WATER TANKS INTO GREYWATER TANKS FOR REMOVAL BY GREYWATER TRUCK





- PROCESS STEPS:
7. UNINSTALL PLANTERS, PACK
  8. UNINSTALL SKIN , SLIDING F
  9. WINDOW SCREENS
  10. UNINSTALL DECKING AND R
  - PACK I/P WATER TANKS AND

