



NECESSARY EQUIPMENT

1. GENIE TELEHANDLER FORKLIFT
2. SCISSORJACK LIFT PLATFORM
3. NOISE RESTRICTION-COMPLIANT

SITE PREPARATION

1. REVIEW SAFETY PROCEDURES
2. CHECK GRADE OF SITE
3. SURVEY AND LOCATE FOUNDATION
4. ESTABLISH LAYDOWN AREA, TO ASSEMBLY HQ







PROCESS STEPS:
8. INSTALL PV SYSTEM
9. CONNECT TO BATTERY BANK



NECESSARY EQUIPMENT

1. GENIE TELEHANDLER FORKLIFT WITH BOOM
2. SCISSORJACK LIFT PLATFORM FOR ROOF WORK
3. NOISE RESTRICTION-COMPLIANT GENERATOR

SITE PREPARATION

1. REVIEW SAFETY PROCEDURES WITH TEAM
2. ESTABLISH LAYDOWN AREA, TOOL STORAGE, AND DISASSEMBLY HQ

HOUSE DISASSEMBLY PROCESS STEPS:

1. DRAIN/PUMP ALL REMAINING WATER FROM PIPES AND AUXILIARY WATER TANKS INTO GREYWATER TANKS FOR REMOVAL BY GREYWATER TRUCK





- PROCESS STEPS:
7. UNINSTALL PLANTERS, PACK
 8. UNINSTALL SKIN , SLIDING F
 9. WINDOW SCREENS
 10. UNINSTALL DECKING AND R
 - PACK I/P WATER TANKS AND

